

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 7/7/2025



For Project: **Blue Springs Road Sewer Extensions Phase 2**
NWFWMD Const. Grant Agreement No. 17-061 AHE # 23-013
Contractor: Gulf Coast Utility Contractors
Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
Notice to Proceed: 8/12/2024 Award Date: 12/12/2023

Substantial Completion: 8/31/2025

Final Completion: 10/30/2025

The report is for the week of: Monday, 6/30/2025 thru Sunday, 7/6/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Performed rough grading for shoulder widening.

Tuesday- Performed rough grading for shoulder widening.

Wednesday- No work at contractor's option.


Friday- No work due to Holiday. Holiday day granted.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	59%	Time Remaining (%):	16%		
Invoiced to Date:	\$1,842,050.23	Weather days to date:	18		
Original Contract Amount:	\$2,975,353.25				
Change Order Amount Approved:	-\$35,403.07	Holiday days granted:	21		
Contract Time Approved:	45	Actual Days:	328		
Remaining:	\$1,097,899.95	Days used with deduct:	289		
Days to Substantial Completion:	345	Orig. SC:	300	Remaining to SC:	56
Days to Final Completion:	405	Orig. FC:	360	Remaining to FC:	116


Robin G. Besczeynski, Utility Project Manager (850-526-2040)

5106 Co Rd 164, Marianna, FL 32446, USA

⊙ 59°NE (T) ⊙ 30.786406, -85.169683 ±13ft ▲ 68ft



5121 Blue Springs Rd, Marianna, FL 32446, USA

⊙ 221°SW (T) ⊙ 30.786944, -85.169265 ±9ft ▲ 75ft

