

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 7/21/2025



For Project: **Blue Springs Road Sewer Extensions Phase 2**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 23-013
Contractor: Gulf Coast Utility Contractors
Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
Notice to Proceed: 8/12/2024 Award Date: 12/12/2023

Substantial Completion: 8/31/2025

Final Completion: 10/30/2025

The report is for the week of: Monday, 7/14/2025 thru Sunday, 7/20/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Performed straight-edge test on roadway.

Tuesday- No work at contractor's option.

Wednesday- No work at contractor's option.


Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	59%	Time Remaining (%):	12%
Invoiced to Date:	\$1,842,050.23	Weather days to date:	18
Original Contract Amount:	\$2,975,353.25	Holiday days granted:	21
Change Order Amount Approved:	-\$35,403.07	Actual Days:	342
Contract Time Approved:	45	Days used with deduct:	303
Remaining:	\$1,097,899.95		
Days to Substantial Completion:	345	Orig. SC:	300
		Remaining to SC:	42
Days to Final Completion:	405	Orig. FC:	360
		Remaining to FC:	102


Robin G. Besczynski, Utility Project Manager (850-526-2040)

5052 Blue Springs Rd, Marianna, FL 32446, USA

☉ 142°SE (T) ☉ 30.784039, -85.173632 ±13ft ▲ 105ft



AHE/bhl

2025/07/14, 10:07:56 AM

☉ 101°E (T) ☉ 30.784286, -85.173033 ±9ft ▲ 105ft



AHE/bhl

Blue Springs Sewer Phase 2
2025/07/14, 10:20:24 AM