

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 7/14/2025



For Project: **Indian Springs Phase 2 Water**  
**FDEP Grant/Loan Agreement DW320381** AHE # 20-034

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering Inspector: Tyler Lawrence (850) 718-7233

Notice to Proceed: 10/15/2023 Award Date: 9/12/2023

Substantial Completion: 6/30/2025

Final Completion: 8/29/2025

The report is for the week of: Monday, 7/7/2025 thru Sunday, 7/13/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work at contractor's option.

**Tuesday-** No work at contractor's option.

**Wednesday-** No work at contractor's option.

**Thursday-** Pumps and process installed mission unit at booster pump.

**Friday-** No work at contractor's option.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	40%	Time Remaining (%):	-3%
Invoiced to Date:	\$2,433,879.21	Weather days to date:	22
Original Contract Amount:	\$4,492,568.00		
Change Order Amount Approved:	-\$550,499.25	Holiday days granted:	42
		Actual Days:	638
Remaining:	\$1,508,189.54	Days used with deduct:	574
Days to Substantial Completion:	560	Remaining to SC:	-14
Days to Final Completion:	620	Remaining to FC:	46

A handwritten signature in blue ink, appearing to read "Rob B", is positioned above the approval line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)