

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 6/29/2025

For Project: Indian Springs Sewer Phase 2B

NWFWMD Const. Grant Agreement No. 20-036 AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 8/1/2023

Award Date: 12/13/2022



Substantial Completion: 7/26/2024

Final Completion: 9/24/2024

The report is for the week of: Monday, 6/23/2025

thru Sunday, 6/29/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Installed 4" valve on force main at Appalachee Trl.

**Tuesday-** Installed 22 lf. of 15" gravity at Wayside lift station.

**Wednesday-** Backfilled around wetwell and performed density test at Wayside lift station. Lined 4 manholes on Appalachee Trl.

**Thursday-** Backfilled around wetwell and performed density test at Wayside lift station. Lined 5 manholes on Appalachee Trl.

**Friday-** Backfilled around wetwell at Wayside lift station. Lined 3 manholes on Appalachee Trl.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 58%

Time Remaining (%): -113%

Invoiced to Date: \$3,334,563.17

Weather days to date: 19

Original Contract Amount: \$6,377,639.99

Change Order Amount Approved:

Holiday days granted: 41

Actual Days: 699

Remaining: \$3,043,076.82

Days used with deduct: 639

Days to Substantial Completion: 300

Remaining to SC: -339

Days to Final Completion: 360

Remaining to FC: -279

A handwritten signature in blue ink, appearing to read "Rob B", is positioned above the approval line.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)







# East

⊙ 80°E (T) ⊙ 30.778609, -85.159425 ±6m ▲ 17m



Indian springs sewer  
phases 2B

Spectreshield Manholes

25 Jun 2025, 12:30:22 PM

# South West

⊙ 223°SW (T) ⊙ 30.777911, -85.159356 ±5m ▲ 15m



Indian springs sewer  
phases 2B

Spectreshield Manholes

25 Jun 2025, 4:16:38 PM