

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 7/6/2025

For Project: Indian Springs Sewer Phase 2B

NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 8/1/2023

Award Date: 12/13/2022



Substantial Completion: 7/27/2024

Final Completion: 9/25/2024

The report is for the week of: Monday, 6/30/2025

thru Sunday, 7/6/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Installed 166 lf of 4" gravity at 2921 Appalachee Trl, Installed 2 grinder tanks at 2903 Appalachee Trl and 5136 Lake Bluff. And line 7 manholes on Appalachee Trl.

**Tuesday-** Installed 84 lf of 4" gravity at 2921 Appalachee Trl. And installed 1 grinder tank at 2925 Appalachee Trl.

**Wednesday-** Installed 50 lf. of 4" gravity at 2921 Appalachee Trl.

**Thursday-** No work at contractor's option.

**Friday-** No work due to Holiday. Holiday granted.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 58%

Time Remaining (%): -115%

Invoiced to Date: \$3,334,563.17

Weather days to date: 19

Original Contract Amount: \$6,377,639.99

Change Order Amount Approved:

Holiday days granted: 42

Actual Days: 706

Remaining: \$3,043,076.82

Days used with deduct: 645

Days to Substantial Completion: 300

Remaining to SC: -345

Days to Final Completion: 360

Remaining to FC: -285

A handwritten signature in blue ink, appearing to read "Rob B", is positioned above the approval line.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)



# South West

☉ 252°SW (T) • 30.773507, -85.168334 ±3m ▲ 19m



Set grinder 5136 Lake Bluff

Indian springs sewer 2B  
30 Jun 2025, 10:51:05 AM

☉ 31°N (T) • 30.769266, -85.165369 ±3m ▲ 23m



Line Manholes

Indian springs sewer 2B  
30 Jun 2025, 5:57:44 PM



# South East

☉ 168°SE (T) • 30.778011, -85.163677 ±3m ▲ 16m



# South East

☉ 149°SE (T) • 30.777719, -85.163635 ±3m ▲ 17m

