

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 7/13/2025

For Project: Indian Springs Sewer Phase 2B

NWFWMD Const. Grant Agreement No. 20-036 AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 8/1/2023

Award Date: 12/13/2022



Substantial Completion: 7/27/2024

Final Completion: 9/25/2024

The report is for the week of: Monday, 7/7/2025

thru Sunday, 7/13/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Completed cleanup at 2921 Apalachee Trail and backfilled around the wet well at the Wayside lift station.

**Tuesday-** Backfilled around wet well at Wayside lift station.

**Wednesday-** Backfilled around wet well at Wayside lift station.

**Thursday-** No work at contractor's option.

**Friday-** Raised manhole 19-20 at Wayside lift station.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 74%

Time Remaining (%): -117%

Invoiced to Date: \$4,283,389.98

Weather days to date: 19

Original Contract Amount: \$6,377,639.99

Change Order Amount Approved:

Holiday days granted: 42

Actual Days: 713

Remaining: \$2,094,250.01

Days used with deduct: 652

Days to Substantial Completion: 300

Remaining to SC: -352

Days to Final Completion: 360

Remaining to FC: -292

A handwritten signature in blue ink, appearing to read "Rob B", is positioned above a horizontal line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



# North West

☉ 313°NW (T) • 30.75566, -85.195825 ±4m ▲ 0m



Backfill wetwell

Indian springs sewer 2B  
08 Jul 2025, 9:58:34 AM

☉ 289°W (T) • 30.755767, -85.19562 ±3m ▲ 0m



Wayside. Raise MH 19-20

Indian springs 2B  
11 Jul 2025, 9:13:44 AM





**East**

☉ 82°E (T) ☉ 30.755731, -85.19574 ±4m ▲ 0m

Wayside. Raise MH 19-20

Indian springs 2B  
11 Jul 2025, 9:58:20 AM



☉ 48°NE (T) ☉ 30.755753, -85.195787 ±5m ▲ 0m

Wayside. Raise MH 19-20

Indian springs 2B  
11 Jul 2025, 10:06:34 AM