

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 7/20/2025

For Project: Indian Springs Sewer Phase 2B

NWFWMD Const. Grant Agreement No. 20-036 AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 8/1/2023

Award Date: 12/13/2022



Substantial Completion: 7/27/2024

Final Completion: 9/25/2024

The report is for the week of: Monday, 7/14/2025

thru Sunday, 7/20/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- No work at contractor's option.

Wednesday- Bored 440 If 1.5 HDPE. 110 If at 5136 Lake Bluff, and 330 If at 2903 Appalachee Tr.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 74%

Time Remaining (%): -120%

Invoiced to Date: \$4,283,389.98

Weather days to date: 19

Original Contract Amount: \$6,377,639.99

Change Order Amount Approved:

Holiday days granted: 42

Actual Days: 720

Remaining: \$2,094,250.01

Days used with deduct: 659

Days to Substantial Completion: 300

Remaining to SC: -359

Days to Final Completion: 360

Remaining to FC: -299

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczynski, Utility Project Manager (850-526-2040)

West

☉ 302°W (T) ☉ 30.773251, -85.168356 ±5m ▲ 19m



Boring 1.5

Indian springs 2B
16 Jul 2025, 11:13:10 AM

☉ 340°NW (T) ☉ 30.77349, -85.168242 ±4m ▲ 27m



Boring 1.5

Indian springs 2B
16 Jul 2025, 11:45:40 AM