

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 6/29/2025



For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 11/4/2024 Award Date: 12/13/2022

Substantial Completion: 9/29/2025

Final Completion: 11/28/2025

The report is for the week of: Monday, 6/23/2025

thru Sunday, 6/29/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- No work at contractor's option.

Wednesday- No work at contractor's option.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 16%

Time Remaining (%): 30%

Invoiced to Date: \$898,398.76

Weather days to date: 13

Original Contract Amount: \$6,168,668.47

Change Order Amount Approved:

Holiday days granted: 16

Actual Days: 238

Remaining: \$5,270,269.71

Days used with deduct: 209

Days to Substantial Completion: 300

Remaining to SC: 91

Days to Final Completion: 360

Remaining to FC: 151

A handwritten signature in blue ink, appearing to read "Rob B", is positioned above the approval line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)