

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 7/13/2025



For Project: **Indian Springs Sewer Phase 2C**  
**NFWFMD Const. Grant Agreement No. 20-036** AHE # 20-033  
Contractor: Blankenship Contracting, Inc.  
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386  
Notice to Proceed: 11/4/2024 Award Date: 12/13/2022

Substantial Completion: 7/27/2026

Final Completion: 9/25/2026

The report is for the week of: Monday, 7/7/2025 thru Sunday, 7/13/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work at contractor's option.

**Tuesday-** No work at contractor's option.

**Wednesday-** No work at contractor's option.

**Thursday-** Located utilities on Club House Dr.


**Friday-** No work at contractor's option.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	19%	Time Remaining (%):	63%
Invoiced to Date:	\$1,085,658.93	Weather days to date:	13
Original Contract Amount:	\$6,168,668.47		
Change Order Amount Approved:	\$2,820,626.04	Holiday days granted:	17
Contract Time Approved:	300	Actual Days:	252
Remaining:	\$7,903,635.58	Days used with deduct:	222
Days to Substantial Completion:	600	Original SC:	300
		Remaining to SC:	378
Days to Final Completion:	660	Original FC:	360
		Remaining to FC:	438

Approved:  Robin G. Besczeynski, Utility Project Manager (850-526-2040)

# North East

☉ 65°NE (T) ● 30.768669, -85.164473 ±3m ▲ 22m



Locating utilities

Indian springs sewer 2C  
10 Jul 2025, 8:17:31 AM