

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 7/22/2025

For Project: Indian Springs Sewer Phase 2D

NFWFMD Const. Grant Agreement No. 20-036 AHE # 23-012

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell, Engineering

Inspector: Dwayne Josey 850-258-3386

Notice to Proceed: 11/4/2024

Award Date: 12/13/2022



Substantial Completion: 7/27/2026

Final Completion: 9/25/2026

The report is for the week of: Monday, 6/9/2025

thru Sunday, 6/15/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday-

Tuesday-

Phase 2D's addition to phase 2C by the way of change order was approved by JCBOCC and the funding agency due to phase 2D dependency on phase 2C conveyance, timely completion and optimization of grant funding.

Wednesday-

No work. Contractor's option.

Thursday-

No work. Contractor's option.

Friday-

No work. Contractor's option.

Saturday-

No work. Contractor's option.

Sunday-

No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent complete is phase specific, invoiced is per project.

Percent Project Complete: 0%

Time Remaining (%): 68%

Invoiced to Date: \$1,085,658.93

Weather days to date: 13

Original Contract Amount: \$6,377,639.99

Change Order Amount Approved: \$2,820,626.04

Holiday days granted: 17

Contract Time Approved: 300

Actual Days: 224

Remaining: \$8,112,607.10


Days used with deduct: 194

Days to Substantial Completion: 600 Original SC: 300

Remaining to SC: 406

Days to Final Completion: 660 Original FC: 360

Remaining to FC: 466

Approved:  Robin G. Besczeynski, Utility Project Manager (850-526-2040)