

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 7/22/2025

For Project: Indian Springs Sewer Phase 2D

NFWFMD Const. Grant Agreement No. 20-036 AHE # 23-012

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell, Engineering

Inspector: Dwayne Josey 850-258-3386

Notice to Proceed: 11/4/2024

Award Date: 12/13/2022



Substantial Completion: 7/27/2026

Final Completion: 9/25/2026

The report is for the week of: Monday, 7/14/2025

thru Sunday, 7/20/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work. Contractor's option.

Tuesday- No work. Contractor's option.

Wednesday- No work. Contractor's option.

Thursday- No work. Contractor's option.

Friday- No work. Contractor's option.

Saturday- No work. Contractor's option.

Sunday- No work. Contractor's option.

Engineer's remarks/Pending issues:

Percent complete is phase specific, invoiced is per project.

Percent Project Complete: 0%

Time Remaining (%): 62%

Invoiced to Date: \$1,085,658.93

Weather days to date: 13

Original Contract Amount: \$6,168,668.47

Change Order Amount Approved: \$2,820,626.04

Holiday days granted: 17

Contract Time Approved: 300

Actual Days: 259

Remaining: \$7,903,635.58

Days used with deduct: 229

Days to Substantial Completion: 600 Original SC: 300

Remaining to SC: 371

Days to Final Completion: 660 Original FC: 360

Remaining to FC: 431

Approved:  Robin G. Besczeynski, Utility Project Manager (850-526-2040)