

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 8/4/2025



For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWMD Const. Grant Agreement No. 17-061 AHE # 17-062

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Brett Lawrence (850) 557-7429

Notice to Proceed: 9/27/2022

Award Date: 6/29/2022

Substantial Completion: 4/5/2024

Final Completion: 5/5/2024

The report is for the week of: Monday, 7/28/2025

thru Sunday, 8/3/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- Performed manhole exfiltration test.

Wednesday- Performed manhole exfiltration test.

Thursday- Performed manhole exfiltration test.

Friday- Performed manhole exfiltration test.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 76%

Time Remaining (%): -110%

Invoiced to Date: \$3,724,365.31

Weather days to date: 53

Original Contract Amount: \$5,347,467.37

Change Order Amount Approved: \$85,681.90

Holiday days granted: 62

Contract Time Approved: 141

Actual Days: 1042

Remaining: \$1,708,783.96

Days used with deduct: 927

Days to Substantial Completion: 441 Original SC: 300

Remaining to SC: -486

Days to Final Completion: 471 Original FC: 330

Remaining to FC: -456

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

South Elevation

☀ 16°N (T) ☉ 30°46'52"N, 85°11'21"W ±59ft ▲ 189ft



West Elevation

☀ 96°E (T) ☉ 30°46'52"N, 85°11'23"W ±13ft ▲ 193ft



South West Elevation

☼ 27°NE (T) ● 30°46'52"N, 85°11'23"W ±9ft ▲ 189ft



30 Jul 2025, 16:01:47

North West Elevation

☼ 135°SE (T) ● 30°46'56"N, 85°11'0"W ±9ft ▲ 186ft



01 Aug 2025, 11:58:59