

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 8/11/2025



For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429

Notice to Proceed: 9/27/2022 Award Date: 6/29/2022

Substantial Completion: 4/5/2024

Final Completion: 5/5/2024

The report is for the week of: Monday, 8/4/2025 thru Sunday, 8/10/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- No work at contractor's option.

Wednesday- No work at contractor's option.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	76%	Time Remaining (%):	-112%
Invoiced to Date:	\$3,724,365.31	Weather days to date:	53
Original Contract Amount:	\$5,347,467.37		
Change Order Amount Approved:	\$85,681.90	Holiday days granted:	62
Contract Time Approved:	141	Actual Days:	1049
Remaining:	\$1,708,783.96	Days used with deduct:	934
Days to Substantial Completion:	441	Original SC:	300
		Remaining to SC:	-493
Days to Final Completion:	471	Original FC:	330
		Remaining to FC:	-463


Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)