CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 8/19/2025

For Project: **Blue Springs Road Sewer Extensions Phase 1**

> NWFWMD Const. Grant Agreement No. 17-061 AHE # 17-062

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429

Notice to Proceed: Award Date: 9/27/2022 6/29/2022

> Substantial Completion: 4/5/2024 Final Completion: 5/5/2024

Alday-Howell

ENGINEERING, INC.

The report is for the week of: Monday, 8/11/2025 thru Sunday, 8/17/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday-No work at contractor's option.

Tuesday-GCU attempted to install the "Shorty" T-liner to correct cracks in tee wye. GCU could not trim protruding lateral,

which would not allow the product to be installed correctly, voiding 10 year warranty. The "Stubby" may be used.

Wednesday-Corrected cleanouts concrete pads.

Thursday-Corrected cleanouts concrete pads.

Friday-Corrected cleanouts concrete pads.

Saturday-No work at contractor's option.

Sunday-No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: Time Remaining (%): -113% 76%

Invoiced to Date: \$3,724,365.31 Weather days to date: 53

Original Contract Amount: \$5,347,467.37

Change Order Amount Approved: \$85,681.90 Holiday days granted: 62

Contract Time Approved: 1056 141 Actual Days: \$1,708,783.96 941

Remaining: Days used with deduct:

Days to Substantial Completion: 441 Original SC: Remaining to SC: -500 300

Days to Final Completion: 471 Original FC: 330 Remaining to FC: -470

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

South East Elevation

© 304°NW (T) ● 30°46'57"N, 85°10'56"W ±137ft ▲ 178ft



North East Elevation

© 213°SW (T) © 30°46'56"N, 85°10'59"W ±170ft ▲ 186ft



South Elevation

© 339°N (T) ● 30°46'54"N, 85°11'11"W ±9ft ▲ 181ft



South East Elevation

