

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 8/6/2025



For Project: **Blue Springs Road Sewer Extensions Phase 2**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 23-013
Contractor: Gulf Coast Underground Contracting LLC.

Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429

Notice to Proceed: 8/12/2024 Award Date: 12/12/2023

Substantial Completion: 8/31/2025

Final Completion: 10/30/2025

The report is for the week of: Monday, 7/28/2025 thru Sunday, 8/3/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Milled and paved the west bound lane to correct asphalt deficiencies.

Tuesday- Milled and paved the east bound lane to correct asphalt deficiencies.

Wednesday- Worked on road shoulders and driveway entrances.

Thursday- Worked on driveway entrances and road shoulders.


Friday- Worked on driveway entrances and road shoulders

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues

Percent Project Complete:	59%	Time Remaining (%):	8%		
Invoiced to Date:	\$1,842,050.23	Weather days to date:	18		
Original Contract Amount:	\$2,975,353.25				
Change Order Amount Approved:	-\$35,403.07	Holiday days granted:	21		
Contract Time Approved:	45	Actual Days:	356		
Remaining:	\$1,097,899.95	Days used with deduct:	317		
Days to Substantial Completion:	345	Orig. SC:	300	Remaining to SC:	28
Days to Final Completion:	405	Orig. FC:	360	Remaining to FC:	88


Robin G. Besczezynski, Utility Project Manager (850-526-2040)

5056 Blue Springs Rd, Marianna, FL 32446, USA

☉ 187°S (T) • 30.784202, -85.173286 ±9ft ▲ 65ft



**Milling the west bound lane of Blue
Springs Road
AHE/bhl**

**Blue Springs Sewer Phase 2
2025/07/28, 8:24:45 AM**

120 • | • | • | • | 150 • | • | • | • | 180 • | • | • | • | 210 • | • | • | • |

☉ 172°S (T) • 30.787005, -85.169181 ±9ft ▲ 85ft



**Paving east bound lane of BSR.
AHE/bhl**

**BSR2
2025/07/28, 12:48:48 PM**