

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 8/19/2025



For Project: **Blue Springs Road Sewer Extensions Phase 2**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 23-013  
Contractor: Gulf Coast Underground Contracting LLC.

Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429

Notice to Proceed: 8/12/2024 Award Date: 12/12/2023

Substantial Completion: 9/1/2025

Final Completion: 10/31/2025

The report is for the week of: Monday, 8/4/2025 thru Sunday, 8/10/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Prepared shoulders for final lift of asphalt. Raised manholes.

**Tuesday-** Prepared shoulders for final lift of asphalt. Raised manholes.

**Wednesday-** No work due to rain. Rain day granted.

**Thursday-** Prepared shoulders for final lift of asphalt. Raised manholes.


**Friday-** No work at contractor's option.

**Saturday-** No work at contractor's option.


**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues

Percent Project Complete:	59%	Time Remaining (%):	6%		
Invoiced to Date:	\$1,842,050.23	Weather days to date:	19		
Original Contract Amount:	\$2,975,353.25				
Change Order Amount Approved:	-\$35,403.07	Holiday days granted:	21		
Contract Time Approved:	45	Actual Days:	363		
Remaining:	\$1,097,899.95	Days used with deduct:	323		
Days to Substantial Completion:	345	Orig. SC:	300	Remaining to SC:	22
Days to Final Completion:	405	Orig. FC:	360	Remaining to FC:	82

  
Robin G. Besczeynski, Utility Project Manager (850-526-2040)





☀ 166°S (T) ● 30°47'18"N, 85°10'5"W ±187ft ▲ 152ft



Raising manholes

Blue springs phase 2 sewer  
08 Aug 2025, 09:01:04

☀ 215°SW (T) ● 30°47'5"N, 85°10'15"W ±184ft ▲ 177ft



08 Aug 2025, 14:08:44