

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 8/19/2025



For Project: **Blue Springs Road Sewer Extensions Phase 2**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 23-013
Contractor: Gulf Coast Underground Contracting LLC.

Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429

Notice to Proceed: 8/12/2024 Award Date: 12/12/2023

Substantial Completion: 9/1/2025

Final Completion: 10/31/2025


The report is for the week of: Monday, 8/11/2025 thru Sunday, 8/17/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Paved East bound lane
Tuesday- Paved West bound lane.
Wednesday- Graded shaped and installed shoulder treatment.
Thursday- Graded shaped and installed shoulder treatment.
Friday- Graded shaped and installed shoulder treatment.
Saturday- No work at contractor's option.
Sunday- No work at contractor's option.

Engineer's remarks/Pending issues

Percent Project Complete:	74%	Time Remaining (%):	4%
Invoiced to Date:	\$1,951,625.94	Weather days to date:	19
Original Contract Amount:	\$2,975,353.25	Holiday days granted:	21
Change Order Amount Approved:	-\$35,403.07	Actual Days:	370
Contract Time Approved:	45	Days used with deduct:	330
Remaining:	\$988,324.24		
Days to Substantial Completion:	345	Orig. SC:	300
		Remaining to SC:	15
Days to Final Completion:	405	Orig. FC:	360
		Remaining to FC:	75


Robin G. Besczezynski, Utility Project Manager (850-526-2040)

5066 Blue Springs Rd, Marianna, FL 32446, USA

⊙ 346°NW (T) ⊙ 30.784491, -85.172421 ±9ft ▲ 59ft



Paving west bound lane on BSR
AHE/bhl

Blue Springs Sewer Project Phase 2
2025/08/12, 1:09:24 PM

⊙ 53°NE (T) ⊙ 30.784772, -85.171908 ±9ft ▲ 68ft



AHE/bhl

2025/08/15, 12:31:58 PM