

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 8/10/2025



For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 8/1/2023 Award Date: 1/24/2023

Substantial Completion: 8/16/2025

Final Completion: 10/15/2025

The report is for the week of: Monday, 8/4/2025 thru Sunday, 8/10/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work due to rain. Rain day granted.

Tuesday- Poured concrete pad for control panel at Wayside lift station.

Wednesday- Installed service wire to wet well, and moved bypass pump at Wayside lift station.

Thursday- Raised man hole 19-19B and backfilled at Wayside lift station.

Friday- Installed control panel at Wayside lift station.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	74%	Time Remaining (%):	1%
Invoiced to Date:	\$4,283,389.98	Weather days to date:	20
Original Contract Amount:	\$6,377,639.99		
Change Order Amount Approved:		Holiday days granted:	42
Contract Time Approved:	384	Actual Days:	741
Remaining:	\$2,094,250.01	Days used with deduct:	679
Days to Substantial Completion:	684	Original SC:	300
		Remaining to SC:	5
Days to Final Completion:	744	Original FC:	360
		Remaining to FC:	65

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



North

☉ 29°N (T) • 30.75582, -85.195838 ±4m ▲ 0m



Back fill at Wayside

Indian springs phase 2B
07 Aug 2025, 1:43:46 PM

East

☉ 98°E (T) • 30.755704, -85.195854 ±4m ▲ 0m



Control panel. Wayside

Indian springs phase 2B
08 Aug 2025, 9:26:55 AM