

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 8/17/2025



For Project: **Indian Springs Sewer Phase 2B**
NFWMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 8/1/2023 Award Date: 1/24/2023

Substantial Completion: 8/17/2025

Final Completion: 10/16/2025

The report is for the week of: Monday, 8/11/2025 thru Sunday, 8/17/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installing force main to wet well at Wayside lift station.

Tuesday- No work due to rain. Rain day granted.

Wednesday- No work at contractor's option.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	74%	Time Remaining (%):	0%
Invoiced to Date:	\$4,283,389.98	Weather days to date:	21
Original Contract Amount:	\$6,377,639.99		
Change Order Amount Approved:		Holiday days granted:	42
Contract Time Approved:	384	Actual Days:	748
Remaining:	\$2,094,250.01	Days used with deduct:	685
Days to Substantial Completion:	684	Original SC:	300
		Remaining to SC:	-1
Days to Final Completion:	744	Original FC:	360
		Remaining to FC:	59

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

South West

☉ 236°SW (T) • 30.755816, -85.195906 ±4m ▲ 0m



Wayside Force Main

Indian springs phase 2B
11 Aug 2025, 10:21:19 AM

North West

☉ 339°NW (T) • 30.755773, -85.195896 ±4m ▲ 0m



Wayside Force Main

Indian springs phase 2B
12 Aug 2025, 10:08:22 AM