

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 8/3/2025



For Project: **Indian Springs Sewer Phase 2C**  
**NFWFMD Const. Grant Agreement No. 20-036** AHE # 20-033  
Contractor: Blankenship Contracting, Inc.  
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386  
Notice to Proceed: 11/4/2024 Award Date: 12/13/2022

Substantial Completion: 7/27/2026

Final Completion: 9/25/2026

The report is for the week of: Monday, 7/28/2025

thru Sunday, 8/3/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work at contractor's option.

**Tuesday-** Installed 85 lf of 4" force main on Magnolia Blossom Lane.

**Wednesday-** Installed 125 lf of 4" force main on Magnolia Blossom Lane.

**Thursday-** Installed 100 lf of 4" force main on Magnolia Blossom Lane.

**Friday-** No work at contractor's option.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	19%	Time Remaining (%):	60%
Invoiced to Date:	\$1,085,658.93	Weather days to date:	13
Original Contract Amount:	\$6,168,668.47		
Change Order Amount Approved:	\$2,820,626.04	Holiday days granted:	17
Contract Time Approved:	300	Actual Days:	273
Remaining:	\$7,903,635.58	Days used with deduct:	243
Days to Substantial Completion:	600	Original SC:	300
		Remaining to SC:	357
Days to Final Completion:	660	Original FC:	360
		Remaining to FC:	417

  
Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



# North

☉ 23°N (T) ☉ 30.770586, -85.163162 ±4m ▲ 24m



Force Main

Indian springs 2C  
29 Jul 2025, 10:33:09 AM

# North West

☉ 310°NW (T) ☉ 30.771014, -85.163222 ±3m ▲ 24m



Force Main

Indian springs 2C  
30 Jul 2025, 2:02:48 PM



