

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 8/10/2025

For Project: Indian Springs Sewer Phase 2C

NFWFMD Const. Grant Agreement No. 20-036

AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell, Engineering

Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 11/4/2024

Award Date: 7/9/2024



Substantial Completion: 7/28/2026

Final Completion: 9/26/2026

The report is for the week of: Monday, 8/4/2025

thru Sunday, 8/10/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work due to rain. Rain day granted.

Tuesday- Installed 140 lf of 4" force main on Magnolia Blossom Ln.

Wednesday- No work at contractor's option.

Thursday- Installed 85 lf of 4" force main. 31 lf of trenchless ad 54 lf of trenched on Magnolia Blossom Ln.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 19%

Time Remaining (%): 59%

Invoiced to Date: \$1,085,658.93

Weather days to date: 14

Original Contract Amount: \$6,168,668.47

Change Order Amount Approved: \$2,820,626.04

Holiday days granted: 17

Contract Time Approved: 300

Actual Days: 280

Remaining: \$7,903,635.58

Days used with deduct: 249

Days to Substantial Completion: 600 Original SC: 300

Remaining to SC: 351

Days to Final Completion: 660 Original FC: 360

Remaining to FC: 411

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczeczynski, Utility Project Manager (850-526-2040)

North East

☉ 34°NE (T) • 30.77137, -85.163295 ±4m ▲ 24m

Force Main

Indian springs phase 2C
05 Aug 2025, 8:52:37 AM

North East

☉ 58°NE (T) • 30.771406, -85.163267 ±3m ▲ 24m

Force Main

Indian springs phase 2C
05 Aug 2025, 8:57:46 AM

East

☉ 107°E (T) • 30.772136, -85.163604 ±9m ▲ 24m



Force Main

Indian springs phase 2C
07 Aug 2025, 10:17:39 AM