

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 8/3/2025

For Project: Indian Springs Sewer Phase 2B

NWFWMD Const. Grant Agreement No. 20-036 AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 8/1/2023

Award Date: 12/13/2022



Substantial Completion: 8/15/2025

Final Completion: 10/14/2025

The report is for the week of: Monday, 7/28/2025

thru Sunday, 8/3/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Formed concrete pad for control panel at Wayside lift station.

Tuesday- Installed conduit for control panel at Wayside lift station.

Wednesday- Installed conduit for control panel at Wayside lift station. Placed two residences into service and abandoned 3 septic tanks.

Thursday- Installed pumps in wetwell at Wayside lift station.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 74%

Time Remaining (%): 2%

Invoiced to Date: \$4,283,389.98

Weather days to date: 19

Original Contract Amount: \$6,377,639.99

Change Order Amount Approved:

Holiday days granted: 42

Contract Time Approved: 384

Actual Days: 734

Remaining: \$2,094,250.01

Days used with deduct: 673

Days to Substantial Completion: 684 Original SC: 300

Remaining to SC: 11

Days to Final Completion: 744 Original FC: 360

Remaining to FC: 71

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

South West

☉ 248°SW (T) • 30.755843, -85.195884 ±3m ▲ 0m



From for concrete Wayside

Indian springs 2B
28 Jul 2025, 11:21:55 AM

South

☉ 194°S (T) • 30.755742, -85.19583 ±3m ▲ 0m



Power conduit for control panel

Indian springs 2B
29 Jul 2025, 9:54:50 AM

North West

☉ 308°NW (T) ☉ 30.778706, -85.164381 ±3m ▲ 15m



2915 Appalachee trl

Indian springs 2B
30 Jul 2025, 7:02:05 AM

☉ 117°E (T) ☉ 30.755766, -85.195892 ±5m ▲ 0m



Wayside set pump

Indian springs phase 2B
01 Aug 2025, 12:13:49 PM