

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 8/27/2025
For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWMD Const. Grant Agreement No. 17-061 AHE # 17-062
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 4/5/2024

Final Completion: 5/5/2024

The report is for the week of: Monday, 8/18/2025

thru Sunday, 8/24/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Removed concrete from around the cleanouts.

Tuesday- Removed concrete from around the cleanouts.

Wednesday- No work at contractor's option.

Thursday- Contractor's poured concrete for cleanouts.

Friday- No work at contractor's option

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	76%	Time Remaining (%):	-115%
Invoiced to Date:	\$3,724,365.31	Weather days to date:	53
Original Contract Amount:	\$5,347,467.37		
Change Order Amount Approved:	\$85,681.90	Holiday days granted:	62
Contract Time Approved:	141	Actual Days:	1063
Remaining:	\$1,708,783.96	Days used with deduct:	948
Days to Substantial Completion:	441	Original SC:	300
		Remaining to SC:	-507
Days to Final Completion:	471	Original FC:	330
		Remaining to FC:	-477

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

South Elevation

☉ 339°N (T) ☉ 30°46'54"N, 85°11'11"W ±9ft ▲ 181ft



North East Elevation

☉ 235°SW (T) ☉ 30°46'56"N, 85°10'58"W ±193ft ▲ 172ft



