

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 9/2/2025
For Project: **Blue Springs Road Sewer Extensions Phase 1**
NWFWMD Const. Grant Agreement No. 17-061 AHE # 17-062
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 3/28/2025

Final Completion: 4/27/2025

The report is for the week of: Monday, 8/25/2025

thru Sunday, 8/31/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work. Contractor's option.

Tuesday- Set up forms for mitered end sections. Change order 5 was approved adding 354 days to the contract.

Wednesday- Set up forms for mitered end sections.

Thursday- Contractor's poured concrete on mitered end sections.

Friday- No work. Holiday day granted.

Saturday- No work. Holiday day granted.


Sunday- No work. Holiday day granted.

Engineer's remarks/Pending issues:

Percent Project Complete:	76%	Time Remaining (%):	-20%
Invoiced to Date:	\$3,724,365.31	Weather days to date:	53
Original Contract Amount:	\$5,347,467.37		
Change Order Amount Approved:	\$85,681.90	Holiday days granted:	65
Contract Time Approved:	495	Actual Days:	1070
Remaining:	\$1,708,783.96	Days used with deduct:	952
Days to Substantial Completion:	795	Original SC:	300
		Remaining to SC:	-157
Days to Final Completion:	825	Original FC:	330
		Remaining to FC:	-127

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)



☀ 337°NW (T) ● 30°46'53"N, 85°11'21"W ±193ft ▲ 168ft



27 Aug 2025, 10:29:52



☀ 358°N (T) ● 30°46'52"N, 85°11'20"W ±85ft ▲ 167ft



28 Aug 2025, 13:45:26

