

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 9/9/2025
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 3/29/2025 Final Completion: 4/28/2025

The report is for the week of: Monday, 9/1/2025 thru Sunday, 9/7/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work. Holiday day granted.

Tuesday- No work at contractor's option.

Wednesday- Set up forms for mitered end sections.

Thursday- Poured concrete on mitered end sections.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	76%	Time Remaining (%):	-21%
Invoiced to Date:	\$3,724,365.31	Weather days to date:	53
Original Contract Amount:	\$5,347,467.37		
Change Order Amount Approved:	\$85,681.90	Holiday days granted:	66
Contract Time Approved:	495	Actual Days:	1077
Remaining:	\$1,708,783.96	Days used with deduct:	958
Days to Substantial Completion:	795	Original SC: 300	Remaining to SC: -163
Days to Final Completion:	825	Original FC: 330	Remaining to FC: -133

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☀ 221°SW (T) ☉ 30°46'55"N, 85°11'2"W ±164ft ▲ 168ft



03 Sep 2025, 10:52:37