

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 9/15/2025

For Project: **Blue Springs Road Sewer Extensions Phase 1**

NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Brett Lawrence (850) 557-7429

Notice to Proceed: 9/27/2022

Award Date: 6/29/2022



Substantial Completion: 6/7/2025

Final Completion: 7/7/2025

The report is for the week of: Monday, 9/8/2025

thru Sunday, 9/14/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 2 New 24" MES.

Tuesday- Installed 2 New 24" MES. Mudded inverts in manholes.

Wednesday- Formed MES to pour concrete. Performed exfiltration tests.

Thursday- Poured Concrete and cleaned up the work area. Performed exfiltration tests.

Friday- Cleaned up construction site.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues: Added 60 weather days and 10 holidays to correct time.

Percent Project Complete: 76%

Time Remaining (%): -13%

Invoiced to Date: \$3,724,365.31

Weather days to date: 113

Original Contract Amount: \$5,347,467.37

Change Order Amount Approved: \$85,681.90

Holiday days granted: 76

Contract Time Approved: 495

Actual Days: 1084

Remaining: \$1,708,783.96

Days used with deduct: 895

Days to Substantial Completion: 795 Original SC: 300

Remaining to SC: -100

Days to Final Completion: 825 Original FC: 330

Remaining to FC: -70

A handwritten signature in blue ink, appearing to read "Rob B", is positioned above a horizontal line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

