

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 8/27/2025



For Project: **Blue Springs Road Sewer Extensions Phase 2**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 23-013  
Contractor: Gulf Coast Underground Contracting LLC.  
Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429  
Notice to Proceed: 8/12/2024 Award Date: 12/12/2023

Substantial Completion: 9/1/2025

Final Completion: 10/31/2025

The report is for the week of: Monday, 8/18/2025

thru Sunday, 8/24/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work at contractor's option.

**Tuesday-** No work at contractor's option.

**Wednesday-** Poured mitered end section.

**Thursday-** No work at contractor's option.


**Friday-** Installed performance turf sod.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues

Percent Project Complete:	74%	Time Remaining (%):	2%		
Invoiced to Date:	\$1,951,625.94	Weather days to date:	19		
Original Contract Amount:	\$2,975,353.25				
Change Order Amount Approved:	-\$35,403.07	Holiday days granted:	21		
Contract Time Approved:	45	Actual Days:	377		
Remaining:	\$988,324.24	Days used with deduct:	337		
Days to Substantial Completion:	345	Orig. SC:	300	Remaining to SC:	8
Days to Final Completion:	405	Orig. FC:	360	Remaining to FC:	68

  
Robin G. Besczeynski, Utility Project Manager (850-526-2040)



# South Elevation

☀ 18°N (T) ● 30°47'11"N, 85°10'10"W ±13ft ▲ 182ft



☀ 56°NE (T) ● 30.785081, -85.171635 ±9ft ▲ 68ft



Sod application  
AHE/bhl

BSR2  
2025/08/22, 12:24:34 PM