

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 9/2/2025



For Project: **Blue Springs Road Sewer Extensions Phase 2**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 23-013  
Contractor: Gulf Coast Underground Contracting LLC.  
Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429  
Notice to Proceed: 8/12/2024 Award Date: 12/12/2023

Substantial Completion: 9/1/2025

Final Completion: 10/31/2025

The report is for the week of: Monday, 8/25/2025 thru Sunday, 8/31/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** GCUC worked on leveling the areas where sod is to be laid on BSR2.

**Tuesday-** Began vacuuming/cleaning sewer lines on BSR

**Wednesday-** Finished vacuuming and cleaning sewer lines on BSR; Laid sod on the south side of BSR.

**Thursday-** No work at contractor's option.


**Friday-** No work at contractor's option.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	74%	Time Remaining (%):	0%		
Invoiced to Date:	\$1,951,625.94	Weather days to date:	19		
Original Contract Amount:	\$2,975,353.25				
Change Order Amount Approved:	-\$35,403.07	Holiday days granted:	21		
Contract Time Approved:	45	Actual Days:	384		
Remaining:	\$988,324.24	Days used with deduct:	344		
Days to Substantial Completion:	345	Orig. SC:	300	Remaining to SC:	1
Days to Final Completion:	405	Orig. FC:	360	Remaining to FC:	61

  
Robin G. Besczeynski, Utility Project Manager (850-526-2040)





S SW  
150 180 210 240

197°S (T) 30.787265, -85.168862 ±9ft ▲ 88ft

Cleaning out the manholes with Vac  
Truck for video  
AHE/bhl

Blue Springs Sewer Project Phase 2  
2025/08/26, 9:49:39 AM



183°S (T) 30.784998, -85.171856 ±9ft ▲ 78ft

Emerald coast striping painting the  
lines on BSR2  
AHE/bhl

Blue Springs Sewer Project Phase 2  
2025/08/26, 3:01:13 PM



