

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 9/17/2025



For Project: **Blue Springs Road Sewer Extensions Phase 2**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 23-013
Contractor: Gulf Coast Underground Contracting LLC.
Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429
Notice to Proceed: 8/12/2024 Award Date: 12/12/2023

Substantial Completion: 9/1/2025

Final Completion: 10/31/2025

The report is for the week of: Monday, 9/15/2025 thru Sunday, 9/21/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Corrected punch list items preparing for final completion.

Tuesday- Corrected punch list items preparing for final completion.

Wednesday- Corrected punch list items preparing for final completion.

Thursday- Corrected punch list items preparing for final completion.

Friday- Corrected punch list items preparing for final completion.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	74%	Time Remaining (%):	-6%		
Invoiced to Date:	\$1,951,625.94	Weather days to date:	19		
Original Contract Amount:	\$2,975,353.25				
Change Order Amount Approved:	-\$35,403.07	Holiday days granted:	21		
Contract Time Approved:	45	Actual Days:	405		
Remaining:	\$988,324.24	Days used with deduct:	365		
Days to Substantial Completion:	345	Orig. SC:	300	Remaining to SC:	-20
Days to Final Completion:	405	Orig. FC:	360	Remaining to FC:	40


Robin G. Besczeynski, Utility Project Manager (850-526-2040)

South West

⊙ 219°SW (T) ⊙ 30.787956, -85.167951 ±9ft ▲ 105ft



Raising ARV
AHE/bhl

BSR2
2025/09/16, 4:21:43 PM

⊙ 128°SE (T) ⊙ 30.785738, -85.17064 ±16ft ▲ 75ft



MH272 exfiltration test (pass)
AHE/bhl

BSR2
2025/09/18 1:40:06 PM