

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 9/9/2025



For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381 AHE # 20-034

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering Inspector: Tyler Lawrence (850) 718-7233

Notice to Proceed: 10/15/2023 Award Date: 9/12/2023

Substantial Completion: 10/23/2025

Final Completion: 12/22/2025

The report is for the week of: Monday, 9/8/2025 thru Sunday, 9/14/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- No work at contractor's option.

Wednesday- No work at contractor's option.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	76%	Time Remaining (%):	6%
Invoiced to Date:	\$2,722,409.49	Weather days to date:	22
Original Contract Amount:	\$4,492,568.00		
Change Order Amount Approved:	-\$550,499.25	Holiday days granted:	46
Contract Time Approved:	111	Actual Days:	701
Remaining:	\$1,219,659.26	Days used with deduct:	633
Days to Substantial Completion:	671 Original SC	560 Remaining to SC:	38
Days to Final Completion:	731 Original FC	360 Remaining to FC:	98

A handwritten signature in blue ink, appearing to read "Robin B", is positioned above the approval line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)