

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 9/7/2025

For Project: Indian Springs Sewer Phase 2B

NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 8/1/2023

Award Date: 1/24/2023



Substantial Completion: 8/21/2025

Final Completion: 10/20/2025

The report is for the week of: Monday, 9/1/2025

thru Sunday, 9/7/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work due to Holiday. Holiday day granted.

Tuesday- Raised manhole 90-19 at Wayside lift station.

Wednesday- Raised manhole 90-19 at Wayside lift station.

Thursday- Backfilled around wetwell at Wayside lift station.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 74%

Time Remaining (%): -3%

Invoiced to Date: \$4,283,389.98

Weather days to date: 21

Original Contract Amount: \$6,377,639.99

Change Order Amount Approved:

Holiday days granted: 46

Contract Time Approved: 384

Actual Days: 769

Remaining: \$2,094,250.01

Days used with deduct: 702

Days to Substantial Completion: 684 Original SC: 300

Remaining to SC: -18

Days to Final Completion: 744 Original FC: 360

Remaining to FC: 42

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)



