

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 9/21/2025



For Project: **Indian Springs Sewer Phase 2B**
NFWMD Const. Grant Agreement No. 20-036 AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 8/1/2023 Award Date: 1/24/2023

Substantial Completion: 8/21/2025

Final Completion: 10/20/2025

The report is for the week of: Monday, 9/15/2025 thru Sunday, 9/21/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Force main failed outside of project limits. Force main was repaired.

Tuesday- Installed 275 SY of sod on lots on Appalachee Trl. and Deer Haven.

Wednesday- No work at contractor's option.

Thursday- Performed operational check on bypass pump on Appalachee Trl. Installed 55 SY of on lot sod.


Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	78%	Time Remaining (%):	-5%
Invoiced to Date:	\$4,468,053.77	Weather days to date:	21
Original Contract Amount:	\$6,377,639.99		
Change Order Amount Approved:		Holiday days granted:	46
Contract Time Approved:	384	Actual Days:	783
Remaining:	\$1,909,586.22	Days used with deduct:	716
Days to Substantial Completion:	684	Original SC:	300
		Remaining to SC:	-32
Days to Final Completion:	744	Original FC:	360
		Remaining to FC:	28


Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

South Elevation

☉ 349°N (T) • 30.757098, -85.196167 ±3m ▲ -1m



Wayside force Main

Indian springs phase 2B sewer
15 Sep 2025, 2:23:53 PM

☉ 332°NW (T) • 30.775139, -85.16594 ±5m ▲ 19m



On Lot Sod

Indian springs phase 2B sewer
16 Sep 2025, 5:09:23 PM

East Elevation

☉ 5°N (T) ☉ 30.77851, -85.159473 ±3m ▲ 19m



Bypass pump

Indian springs phase 2B sewer
18 Sep 2025, 9:19:25 AM

East Elevation

☉ 291°W (T) ☉ 30.778611, -85.159461 ±6m ▲ 16m





Indian springs phase 2B sewer
18 Sep 2025, 11:01:27 AM

Bypass pump