

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 8/24/2025



For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 11/4/2024 Award Date: 7/9/2024

Substantial Completion: 7/29/2026 Final Completion: 9/27/2026

The report is for the week of: Monday, 8/18/2025 thru Sunday, 8/24/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Repaired sag in 8" gravity main on Bradleys Way.

Tuesday- No work at contractor's option.

Wednesday- No work at contractor's option.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	19%	Time Remaining (%):	56%		
Invoiced to Date:	\$1,085,658.93	Weather days to date:	15		
Original Contract Amount:	\$6,168,668.47	Holiday days granted:	17		
Change Order Amount Approved:	\$2,820,626.04	Actual Days:	294		
Contract Time Approved:	300	Days used with deduct:	262		
Remaining:	\$7,903,635.58				
Days to Substantial Completion:	600	Original SC:	300	Remaining to SC:	338
Days to Final Completion:	660	Original FC:	360	Remaining to FC:	398

A handwritten signature in blue ink, appearing to read "Robin B", is positioned above the approval line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

North West

☉ 327°NW (T) ☉ 30.775784, -85.159893 ±3m ▲ 15m

