

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 8/31/2025

For Project: **Indian Springs Sewer Phase 2C**
NFWMD Const. Grant Agreement No. 20-036 AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 11/4/2024 Award Date: 7/9/2024



Substantial Completion: 8/1/2026

Final Completion: 9/30/2026

The report is for the week of: Monday, 8/25/2025

thru Sunday, 8/31/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- No work at contractor's option.

Wednesday- No work at contractor's option.

Thursday- No work at contractor's option.

Friday- No work due to Holiday. Holiday day granted.

Saturday- No work due to Holiday. Holiday day granted.

Sunday- No work due to Holiday. Holiday day granted.

Engineer's remarks/Pending issues:

Percent Project Complete:	19%	Time Remaining (%):	56%
Invoiced to Date:	\$1,085,658.93	Weather days to date:	15
Original Contract Amount:	\$6,168,668.47		
Change Order Amount Approved:	\$2,820,626.04	Holiday days granted:	20
Contract Time Approved:	300	Actual Days:	301
Remaining:	\$7,903,635.58	Days used with deduct:	266
Days to Substantial Completion:	600	Original SC:	300
		Remaining to SC:	334
Days to Final Completion:	660	Original FC:	360
		Remaining to FC:	394

A handwritten signature in blue ink, appearing to read "Rob B", is positioned above the approval line.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)