

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 9/7/2025



For Project: **Indian Springs Sewer Phase 2C**
NFWMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 11/4/2024 Award Date: 7/9/2024

Substantial Completion: 8/2/2026 Final Completion: 10/1/2026

The report is for the week of: Monday, 9/1/2025 thru Sunday, 9/7/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work due to Holiday. Holiday day granted.

Tuesday- Resurveyed manhole 1620 for elevation on Oak Dr.

Wednesday- No work at contractor's option.

Thursday- Begin spreading 4" road base on Oak Dr.


Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	19%	Time Remaining (%):	55%
Invoiced to Date:	\$1,085,658.93	Weather days to date:	15
Original Contract Amount:	\$6,168,668.47		
Change Order Amount Approved:	\$2,820,626.04	Holiday days granted:	21
Contract Time Approved:	300	Actual Days:	308
Remaining:	\$7,903,635.58	Days used with deduct:	272
Days to Substantial Completion:	600	Original SC:	300
		Remaining to SC:	328
Days to Final Completion:	660	Original FC:	360
		Remaining to FC:	388


Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

North East

☉ 34°NE (T) • 30.775257, -85.158737 ±3m ▲ 16m



☉ 253°SW (T) • 30.779954, -85.155427 ±3m ▲ 14m



North

☉ 355°N (T) ● 30.779862, -85.155351 ±4m ▲ 14m

