

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 9/14/2025



For Project: **Indian Springs Sewer Phase 2C**
NFWMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 11/4/2024 Award Date: 7/9/2024

Substantial Completion: 8/2/2026 Final Completion: 10/1/2026

The report is for the week of: Monday, 9/8/2025 thru Sunday, 9/14/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Continued spreading 4" road base on Oak Dr. and Bradleys Way.

Tuesday- No work at contractor's option.

Wednesday- Began full depth reclamation on Oak Dr. and Bradleys Way.

Thursday- Completed full depth reclamation on Oak Dr. and Bradleys Way.


Friday- Installed 385 sy of sod on right of way over force main and began grading on Oak Dr.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	20%	Time Remaining (%):	54%
Invoiced to Date:	\$1,116,486.11	Weather days to date:	15
Original Contract Amount:	\$6,168,668.47		
Change Order Amount Approved:	\$2,820,626.04	Holiday days granted:	21
Contract Time Approved:	300	Actual Days:	315
Remaining:	\$7,872,808.40	Days used with deduct:	279
Days to Substantial Completion:	600	Original SC:	300
		Remaining to SC:	321
Days to Final Completion:	660	Original FC:	360
		Remaining to FC:	381

Approved:  Robin G. Besczeynski, Utility Project Manager (850-526-2040)

South

☉ 200°S (T) ● 30.776277, -85.156057 ±3m ▲ 17m



4" Road Base

Indian springs phase 2C sewer
08 Sep 2025, 10:19:34 AM



Sample

Indian springs 2C sewer
11 Sep 2025, 8:02:41 AM

South West

☉ 222°SW (T) ☉ 30.777746, -85.155569 ±9m ▲ 18m



Mixing

Indian springs 2C sewer
10 Sep 2025, 9:49:37 AM

☉ 108°E (T) ☉ 30.768701, -85.104739 ±13m ▲ 22m



Sod Over Force Main

Indian springs 2C sewer
12 Sep 2025, 3:26:37 PM