

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 9/21/2025



For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 11/4/2024 Award Date: 7/9/2024

Substantial Completion: 8/2/2026 Final Completion: 10/1/2026

The report is for the week of: Monday, 9/15/2025 thru Sunday, 9/21/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Continued clipping on Oak Dr. and Bradley's Way.

Tuesday- Continued clipping on Oak Dr. and Bradley's Way.

Wednesday- Finished clipping on Oak Dr. and Bradley's Way.

Thursday- No work at contractor's option.


Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	20%	Time Remaining (%):	52%		
Invoiced to Date:	\$1,116,486.11	Weather days to date:	15		
Original Contract Amount:	\$6,168,668.47				
Change Order Amount Approved:	\$2,820,626.04	Holiday days granted:	21		
Contract Time Approved:	300	Actual Days:	322		
Remaining:	\$7,872,808.40	Days used with deduct:	286		
Days to Substantial Completion:	600	Original SC:	300	Remaining to SC:	314
Days to Final Completion:	660	Original FC:	360	Remaining to FC:	374

Approved:  Robin G. Besczeynski, Utility Project Manager (850-526-2040)

East Elevation

☉ 254°SW (T) ☉ 30.775491, -85.157008 ±3m ▲ 17m



Clipping

Indian springs phase 2C sewer
15 Sep 2025, 3:15:45 PM

☉ 155 SE (T) ☉ 30.78049, -85.155517 ±4m ▲ 14m



Clipping

Indian springs phase 2C sewer
16 Sep 2025, 9:32:09 AM