

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 8/31/2025
For Project: **Indian Springs Sewer Phase 2D**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 23-012
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey 850-258-3386
Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 8/1/2026

Final Completion: 9/30/2026

The report is for the week of: Monday, 8/25/2025

thru Sunday, 8/31/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work. Contractor's option.

Tuesday- No work. Contractor's option.

Wednesday- No work. Contractor's option.

Thursday- No work. Contractor's option.


Friday- No work due to Holiday. Holiday day granted.

Saturday- No work due to Holiday. Holiday day granted.

Sunday- No work due to Holiday. Holiday day granted.

Engineer's remarks/Pending issues: Percent complete is phase specific, invoiced is per project.

| | | | |
|---------------------------------|----------------|------------------------|-----|
| Percent Project Complete: | 0% | Time Remaining (%): | 56% |
| Invoiced to Date: | \$1,085,658.93 | Weather days to date: | 15 |
| Original Contract Amount: | \$6,377,639.99 | | |
| Change Order Amount Approved: | \$2,820,626.04 | Holiday days granted: | 20 |
| Contract Time Approved: | 300 | Actual Days: | 301 |
| Remaining: | \$8,112,607.10 | Days used with deduct: | 266 |
| Days to Substantial Completion: | 600 | Original SC: | 300 |
| | | Remaining to SC: | 334 |
| Days to Final Completion: | 660 | Original FC: | 360 |
| | | Remaining to FC: | 394 |


Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)