

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 9/7/2025  
For Project: **Indian Springs Sewer Phase 2D**  
**NFWFMD Const. Grant Agreement No. 20-036** AHE # 23-012  
Contractor: Blankenship Contracting, Inc.  
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey 850-258-3386  
Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 8/2/2026 Final Completion: 10/1/2026

The report is for the week of: Monday, 9/1/2025 thru Sunday, 9/7/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work due to Holiday. Holiday day granted.

**Tuesday-** No work. Contractor's option.

**Wednesday-** No work. Contractor's option.

**Thursday-** No work. Contractor's option.


**Friday-** No work at contractor's option.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues: Percent complete is phase specific, invoiced is per project.

Percent Project Complete:	0%	Time Remaining (%):	55%
Invoiced to Date:	\$1,085,658.93	Weather days to date:	15
Original Contract Amount:	\$6,377,639.99		
Change Order Amount Approved:	\$2,820,626.04	Holiday days granted:	21
Contract Time Approved:	300	Actual Days:	308
Remaining:	\$8,112,607.10	Days used with deduct:	272
Days to Substantial Completion:	600	Original SC:	300
		Remaining to SC:	328
Days to Final Completion:	660	Original FC:	360
		Remaining to FC:	388

  
Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)