

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 9/14/2025
For Project: **Indian Springs Sewer Phase 2D**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 23-012
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey 850-258-3386
Notice to Proceed: 11/4/2024 Award Date: 12/13/2022



Substantial Completion: 8/2/2026

Final Completion: 10/1/2026

The report is for the week of: Monday, 9/8/2025

thru Sunday, 9/14/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work. Contractor's option.

Tuesday- No work. Contractor's option.

Wednesday- No work. Contractor's option.

Thursday- No work. Contractor's option.


Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues: Percent complete is phase specific, invoiced is per project.

Percent Project Complete:	0%	Time Remaining (%):	54%
Invoiced to Date:	\$1,085,658.93	Weather days to date:	15
Original Contract Amount:	\$6,377,639.99		
Change Order Amount Approved:	\$2,820,626.04	Holiday days granted:	21
Contract Time Approved:	300	Actual Days:	315
Remaining:	\$8,112,607.10	Days used with deduct:	279
Days to Substantial Completion:	600	Original SC:	300
		Remaining to SC:	321
Days to Final Completion:	660	Original FC:	360
		Remaining to FC:	381


Approved: Robin G. Besczynski, Utility Project Manager (850-526-2040)