

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 10/14/2025
For Project: **Blue Springs Road Sewer Extensions Phase 2**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 23-013
Contractor: Gulf Coast Underground Contracting LLC.
Designer: Alday-Howell Engineering
Notice to Proceed: 8/12/2024



Inspector: Brett Lawrence (850) 557-7429

Award Date: 12/12/2023

Substantial Completion: 9/1/2025

Final Completion: 10/31/2025

The report is for the week of: Monday, 10/6/2025 thru Sunday, 10/12/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Processed final pay application and final change order to reach final completion.
Tuesday- Processed final pay application and final change order to reach final completion.
Wednesday- Processed final pay application and final change order to reach final completion.
Thursday- Processed final pay application and final change order to reach final completion.
Friday- Processed final pay application and final change order to reach final completion.
Saturday- No work to perform.
Sunday- No work to perform.

Engineer's remarks/Pending issues:

Percent Project Complete:	99%	Time Remaining (%):	-12%
Invoiced to Date:	\$1,951,625.94	Weather days to date:	19
Original Contract Amount:	\$2,975,353.25		
Change Order Amount Approved:	-\$35,403.07	Holiday days granted:	21
Contract Time Approved:	45	Actual Days:	426
Remaining:	\$988,324.24	Days used with deduct:	386
Days to Substantial Completion:	345	Orig. SC:	300
		Remaining to SC:	-41
Days to Final Completion:	405	Orig. FC:	360
		Remaining to FC:	19


Robin G. Besczeynski, Utility Project Manager (850-526-2040)