

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 9/29/2025

For Project: **Indian Springs Phase 2 Water**

**FDEP Grant/Loan Agreement DW320381**

AHE # 20-034

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Tyler Lawrence (850) 718-7233

Notice to Proceed: 10/15/2023

Award Date: 9/12/2023



Substantial Completion: 10/24/2025

Final Completion: 12/23/2025

The report is for the week of: Monday, 9/22/2025

thru Sunday, 9/28/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work at contractor's option.

**Tuesday-** No work at contractor's option.

**Wednesday-** No work at contractor's option.

**Thursday-** No work at contractor's option.

**Friday-** No work at contractor's option. Rain day Granted.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 76%

Time Remaining (%): 4%

Invoiced to Date: \$2,722,409.49

Weather days to date: 23

Original Contract Amount: \$4,492,568.00

Change Order Amount Approved: -\$550,499.25

Holiday days granted: 46

Contract Time Approved: 111

Actual Days: 715

Remaining: \$1,219,659.26

Days used with deduct: 646

Days to Substantial Completion: 671 Original SC: 560

Remaining to SC: 25

Days to Final Completion: 731 Original FC: 620

Remaining to FC: 85

A handwritten signature in blue ink, appearing to read "Robin G. Besczeynski".

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)