

## CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 9/28/2025

For Project: Indian Springs Sewer Phase 2B

NWFWMD Const. Grant Agreement No. 20-036 AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 8/1/2023

Award Date: 1/24/2023



Substantial Completion: 8/22/2025

Final Completion: 10/21/2025

The report is for the week of: Monday, 9/22/2025

thru Sunday, 9/28/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work at contractor's option.

**Tuesday-** Poured 2 concrete pads on right of way on Appalachee Tr., connected 2 grinders to right of way.

**Wednesday-** No work at contractor's option.

**Thursday-** Connecting bypass pump at Appalachee Trl. lift station.

**Friday-** No work due to rain. Rain day granted.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 78%

Time Remaining (%): -6%

Invoiced to Date: \$4,468,053.77

Weather days to date: 22

Original Contract Amount: \$6,377,639.99

Change Order Amount Approved:

Holiday days granted: 46

Contract Time Approved: 384

Actual Days: 790

Remaining: \$1,909,586.22

Days used with deduct: 722

Days to Substantial Completion: 684 Original SC: 300

Remaining to SC: -38

Days to Final Completion: 744 Original FC: 360

Remaining to FC: 22

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

# East Elevation

☉ 317°NW (T) ☉ 30.778595, -85.159535 ±3m ▲ 19m



Connecting Bypass pump

Indian springs 2B sewer  
25 Sep 2025, 12:39:16 PM

# East Elevation

☉ 277°W (T) ☉ 30.778625, -85.159529 ±3m ▲ 19m



Connecting Bypass pump

Indian springs 2B sewer  
25 Sep 2025, 12:40:05 PM

☉ 344°NW (T) ☉ 30.778462, -85.159518 ±6m ▲ 19m



Connecting Bypass pump

Indian springs 2B sewer  
25 Sep 2025, 1:49:42 PM