

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 10/5/2025

For Project: Indian Springs Sewer Phase 2B

NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 8/1/2023

Award Date: 1/24/2023



Substantial Completion: 8/22/2025

Final Completion: 10/21/2025

The report is for the week of: Monday, 9/29/2025

thru Sunday, 10/5/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Connected bypass pump on Appalachian Trl. lift station.

Tuesday- Prepared for manhole lining at Wayside lift station. Constructed connections from bypass pump to wet well on Appalachian Trl.

Wednesday- No work at contractor's option.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 78%

Time Remaining (%): -7%

Invoiced to Date: \$4,468,053.77

Weather days to date: 22

Original Contract Amount: \$6,377,639.99

Change Order Amount Approved:

Holiday days granted: 46

Contract Time Approved: 384

Actual Days: 797

Remaining: \$1,909,586.22

Days used with deduct: 729

Days to Substantial Completion: 684 Original SC: 300

Remaining to SC: -45

Days to Final Completion: 744 Original FC: 360

Remaining to FC: 15

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

North Elevation

☉ 212°S (T) ☉ 30.778637, -85.159588 ±3m ▲ 19m



Indian springs 2B sewer
29 Sep 2025, 9:25:15 AM

☉ 172°S (T) ☉ 30.778642, -85.15958 ±4m ▲ 19m



Indian springs phase 2B sewer
30 Sep 2025, 1:26:33 PM

East Elevation

☉ 215°SW (T) • 30.778603, -85.159536 ±3m ▲ 19m

