

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 10/12/2025

For Project: Indian Springs Sewer Phase 2B

NWFWMD Const. Grant Agreement No. 20-036 AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 8/1/2023

Award Date: 1/24/2023



Substantial Completion: 8/22/2025

Final Completion: 10/21/2025

The report is for the week of: Monday, 10/6/2025

thru Sunday, 10/12/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- Bored 665 LF of 1.5" HDPE pipe on lot at 2925 Appalachee Trl.

Wednesday- No work at contractor's option.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 79%

Time Remaining (%): -8%

Invoiced to Date: \$4,524,655.38

Weather days to date: 22

Original Contract Amount: \$6,377,639.99

Change Order Amount Approved:

Holiday days granted: 46

Contract Time Approved: 384

Actual Days: 804

Remaining: \$1,852,984.61

Days used with deduct: 736

Days to Substantial Completion: 684 Original SC: 300

Remaining to SC: -52

Days to Final Completion: 744 Original FC: 360

Remaining to FC: 8

A handwritten signature in blue ink, appearing to read "Rob B", is written over a horizontal line.

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

East Elevation

☉ 287°W (T) • 30.777788, -85.163034 ±3m ▲ 16m



On Lot Bore

Indian springs phase 2B
07 Oct 2025, 10:28:10 AM

☉ 183°S (T) • 30.77938, -85.163611 ±7m ▲ 14m



On Lot Bore

Indian springs phase 2B
07 Oct 2025, 4:00:45 PM