

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 10/19/2025

For Project: Indian Springs Sewer Phase 2B

NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033

Contractor: Blankenship Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Dwayne Josey (850) 258-3386

Notice to Proceed: 8/1/2023

Award Date: 1/24/2023



Substantial Completion: 8/23/2025

Final Completion: 10/22/2025

The report is for the week of: Monday, 10/13/2025

thru Sunday, 10/19/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Connect HDPE pipe to grinder and right of way cleanout at 2925 Appalachee Trl.

Tuesday- No work at contractor's option.

Wednesday- Formed up for concrete pad on Appalachee Trl.

Thursday- Finished concrete pad at wet well on Appalachee Trl.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work due to rain. Rain day granted.

Engineer's remarks/Pending issues:

Percent Project Complete: 79%

Time Remaining (%): -8%

Invoiced to Date: \$4,524,655.38

Weather days to date: 23

Original Contract Amount: \$6,377,639.99

Change Order Amount Approved:

Holiday days granted: 46

Contract Time Approved: 384

Actual Days: 811

Remaining: \$1,852,984.61

Days used with deduct: 742

Days to Substantial Completion: 684 Original SC: 300

Remaining to SC: -58

Days to Final Completion: 744 Original FC: 360

Remaining to FC: 2

A handwritten signature in blue ink, appearing to read "Rob B", is positioned above the approved line.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

North Elevation

☉ 187°S (T) ☉ 30.779351, -85.163895 ±3m ▲ 14m



Connect HDPE to grinder

Indian springs phase 2B sewer
13 Oct 2025 9:33:33 AM

☉ 332°NW (T) ☉ 30.778596, -85.159488 ±3m ▲ 18m



Concrete Form

Indian springs phase 2B sewer
16 Oct 2025 10:55:11 AM