

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 9/28/2025



For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 11/4/2024 Award Date: 7/9/2024

Substantial Completion: 8/3/2026

Final Completion: 10/2/2026

The report is for the week of: Monday, 9/22/2025

thru Sunday, 9/28/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- Watered sod. Prepared for asphalt on Oak Dr.

Wednesday- Paved asphalt structural course on Oak Dr. and Bradleys Way.

Thursday- Finished structural course on Oak Dr. and Bradleys Way.


Friday- No work due to rain. Rain day granted.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	20%	Time Remaining (%):	51%
Invoiced to Date:	\$1,116,486.11	Weather days to date:	16
Original Contract Amount:	\$6,168,668.47		
Change Order Amount Approved:	\$2,820,626.04	Holiday days granted:	21
Contract Time Approved:	300	Actual Days:	329
Remaining:	\$7,872,808.40	Days used with deduct:	292
Days to Substantial Completion:	600	Original SC:	300
		Remaining to SC:	308
Days to Final Completion:	660	Original FC:	360
		Remaining to FC:	368

Approved:  Robin G. Besczezynski, Utility Project Manager (850-526-2040)

East Elevation

☉ 260°W (T) • 30.77579, -85.159624 ±5m ▲ 18m



Paving

Indian springs 2C sewer
24 Sep 2025, 7:51:23 AM

☉ 328°NW (T) • 30.777875, -85.155628 ±5m ▲ 14m



Paving

Indian springs 2C sewer
24 Sep 2025, 2:33:59 PM

West Elevation

☉ 115°E (T) ● 30.775835, -85.160023 ±3m ▲ 17m

Male Box

Indian springs 2C sewer
24 Sep 2025, 3:01:05 PM