

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 10/5/2025



For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 11/4/2024 Award Date: 7/9/2024

Substantial Completion: 8/3/2026 Final Completion: 10/2/2026

The report is for the week of: Monday, 9/29/2025 thru Sunday, 10/5/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- No work at contractor's option.

Wednesday- No work at contractor's option.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	20%	Time Remaining (%):	50%
Invoiced to Date:	\$1,116,486.11	Weather days to date:	16
Original Contract Amount:	\$6,168,668.47		
Change Order Amount Approved:	\$2,820,626.04	Holiday days granted:	21
Contract Time Approved:	300	Actual Days:	336
Remaining:	\$7,872,808.40	Days used with deduct:	299
Days to Substantial Completion:	600	Original SC:	300
		Remaining to SC:	301
Days to Final Completion:	660	Original FC:	360
		Remaining to FC:	361


Approved: Robin G. Besczynski, Utility Project Manager (850-526-2040)