

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 10/12/2025



For Project: **Indian Springs Sewer Phase 2C**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering Inspector: Dwayne Josey (850) 258-3386
Notice to Proceed: 11/4/2024 Award Date: 7/9/2024

Substantial Completion: 8/3/2026

Final Completion: 10/2/2026

The report is for the week of: Monday, 10/6/2025

thru Sunday, 10/12/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- No work at contractor's option.

Wednesday- Installed 66 LF of trenchless 4" force main under Magolia Blossom.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	20%	Time Remaining (%):	49%
Invoiced to Date:	\$1,494,342.65	Weather days to date:	16
Original Contract Amount:	\$6,168,668.47		
Change Order Amount Approved:	\$2,820,626.04	Holiday days granted:	21
Contract Time Approved:	300	Actual Days:	343
Remaining:	\$7,494,951.86	Days used with deduct:	306
Days to Substantial Completion:	600 Original SC:	300 Remaining to SC:	294
Days to Final Completion:	660 Original FC:	360 Remaining to FC:	354


Approved: Robin G. Besczynski, Utility Project Manager (850-526-2040)

South Elevation

☉ 246°SW (T) ● 30.772508, -85.163514 ±8m ▲ 22m

