

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 10/19/2025
For Project: **Indian Springs Sewer Phase 2C**
NFWMD Const. Grant Agreement No. 20-036
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell, Engineering
Notice to Proceed: 11/4/2024



AHE # 20-033

Inspector: Dwayne Josey (850) 258-3386

Award Date: 7/9/2024

Substantial Completion: 8/4/2026

Final Completion: 10/3/2026

The report is for the week of: Monday, 10/13/2025

thru Sunday, 10/19/2025

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- Installed 20 lf of 4" force main on Magnolia Blossom.

Wednesday- Installed 125 lf of 4" force main on Oak Dr.

Thursday- Installed 26 lf of 4" trenchless force main and 30 lf of 4" force main.


Friday- Located utilities and installed 42 lf of force main on Oak Dr.

Saturday- No work at contractor's option.

Sunday- No work due to rain. Rain day granted.

Engineer's remarks/Pending issues:

| | | | | | |
|---------------------------------|----------------|------------------------|-----|------------------|-----|
| Percent Project Complete: | 27% | Time Remaining (%): | 48% | | |
| Invoiced to Date: | \$1,494,342.65 | Weather days to date: | 17 | | |
| Original Contract Amount: | \$6,168,668.47 | | | | |
| Change Order Amount Approved: | \$2,820,626.04 | Holiday days granted: | 21 | | |
| Contract Time Approved: | 300 | Actual Days: | 350 | | |
| Remaining: | \$7,494,951.86 | Days used with deduct: | 312 | | |
| Days to Substantial Completion: | 600 | Original SC: | 300 | Remaining to SC: | 288 |
| Days to Final Completion: | 660 | Original FC: | 360 | Remaining to FC: | 348 |

Approved:  1
Robin G. Besczeynski, Utility Project Manager (850-526-2040)

North Elevation

☉ 210°S (T) ● 30.772112, -85.163524 ±4m ▲ 22m



West Elevation

☉ 92°E (T) ● 30.772154, -85.163341 ±8m ▲ 23m



Force Main

Indian springs phase 2C sewer
15 Oct 2025 8:30:51 AM

South Elevation

☉ 52°NE (T) ● 30.772592, -85.162456 ±3m ▲ 24m



Locating utilities

Indian springs phase 2C sewer
17 Oct 2025 9:18:57 AM



Force Main

Indian springs phase 2C sewer
16 Oct 2025 9:24:51 AM